

Dear Neighbours,

Welcome to our regular update on the 2 Aldermanbury development from Lendlease. This regular newsletter will keep you up to date with the progress we have made, what we will be working on in the coming months, community events you can get involved with and how to get in touch.

Construction Update

- During July there has been a continuation of the install of structural steel work with good progress made, steel has now been installed up to Level 7. We have completed all the raking columns to both North, London Wall & South, Basinghall Street elevations. Moving forward these will be encased in concrete. Decking is complete to level 3 & is continuing to Lv4. Our first concrete slab pour took place at the end of July and will continue every week now. Each floor plate will take 3 days to pour.

August ongoing works.

- We start to take delivery of the Bridge sections which will ultimately connect 2 Aldermanbury Square to 65 Basinghall Street & the Guildhall.
- Basement high level services have started now soffit insulation has started ahead of these teams.
- We will be working every other Saturday in June and July. Site working hours will be 9am – 2pm.



Working Hours

General working hours during this time will be:

Monday – Friday: 8am – 6pm

Saturday: 9am – 2pm

Contact Us

If you have any concerns or questions, the staff listed below will be available to help, including the 24-hour on-site security team in case of any urgent issues:

Alan Webster
Simon Ranauro
24hr Security

Construction Liaison & Logistics
Snr Project Manager

07876 718963 Alan.Webster@Lendlease.com
07849 838358 Simon.Ranauro@lendlease.com
0208 826 4307