



2 Aldermanbury Square Development Community update ISSUE 19 October 2023

### Introduction

Welcome to issue nineteen of the 2 Aldermanbury Square Development Community update. It is our aim to keep you, the local community, informed of forthcoming activities and progress with regular information and publications.

Keltbray are continuing below ground demolition and basement enabling works. Rebuild works have commenced with 700 m3 of concrete poured on the 11/10/2023.

Project status update.

#### Upcoming site activities for October 2023

- Continue basement raft slab removal.
- Post office tunnel capping slab removal
- Continue formation of raft slabs
- Formation of vertical elements
- Next large raft pour planned to beginning of November.

## **Project Information**

### **Progress**

We have removed large section of existing basement raft slab and have laid 700 m3 of concrete on the 11th of October.

Crane erection that was previously planned has been erected.

3 Large excavators was removed from basement in previous period, reducing the breaking impact.

Wire saw cutting of the concrete above the post office tunnel continues with over 80 % completed. The concrete is cut into 1 metre sections ranging from 4.5 metres deep to 2.5 metres deep and the rubble and muck removed off site.

Concrete pour of basement level 2 is now over 40% complete.

Old liner walls have been removed and the new ones cast in place. Waterproofing of the B2 level continues.



-General Labour

Please contact Lloyd Graham for further information.



Overview of site progress

# **Development contact**

Please visit the website for information about the development, development updates, upcoming works and progress information and job opportunities. We will also use the website to inform our neighbours of any out of hour's works that we have planned.

We will also continue to issue our newsletters.

If you would like us to issue the newsletters via email then please provide your email address to

info@aldermanbury.construction

Keltbray Contacts at 2 Aldermanbury Square
Development website | www.aldermanbury.construction

Site Hours
Monday Friday 09:00 19:00 Saturday 09:00 14

24hr Contact info@aldermanbury.construction 07718 485 343 Lloyd Graham Community Engagement Manager Iloyd.graham@keltbray.com 07718 478 285

Mindaugas Stasius Project Manager mindaugas.stasius@keltbray.com 07710094040





GPE.

